



Tweed Valley Hospital Carpark

February Report

SYDNEY

9 Sarah St MASCOT NSW 2020 (02) 8339 8000 ABN 98 145 324 714 www.acousticlogic.com.au

The information in this document is the property of Acoustic Logic Consultancy Pty Ltd ABN 11 068 954 343 and shall be returned on demand. It is issued on the condition that, except with our written permission, it must not be reproduced, copied or communicated to any other party nor be used for any purpose other than that stated in particular enquiry, order or contract with which it is issued.

Project ID	20211491.6
Document Title	February Report
Attention To	ADCO Constructions Pty Ltd

Revision	Date	Document Reference	Prepared By	Checked By	Approved By
0	2/03/2022	20211491.6/0203A/R0/JJM	ОВ		ОВ
1	6/06/2022	20211491.6/0606A/R1/JJMZZ	TJA		TJA
2	14/07/2022	20211491.6/1407A/R2/JJMZZ	MD		TJA

TABLE OF CONTENTS

1	INTR	RODUCTION	4
2	SITE	DESCRIPTION AND SENSITIVE RECEIVERS	5
3	VIBR	RATION CRITERIA	7
4	VIBR	RATION MONITORING	7
	4.1	MEASUREMENT EQUIPMENT	7
	4.2	MEASURMENT RESULTS	7
5	NOIS	SE MONITORING	9
	5.1	DEFINITION OF TERMS	9
		NOISE MANAGEMENT CRITERIA1	
	5.3	EQUIPMENT USED1	0
	5.4	MEASURED NOISE LEVELS1	0
6	DUS'	Т1	2
	6.1	ASSESSMENT CRITERIA1	2
	6.2	MEASUREMENT DETAILS1	2
	6.2.1		2
	6.2.2	Period1	12
		MEASUREMENT RESULTS1	
7	CON	CLUSION1	5
		IX 1 – NOISE MONITORING RESULTS1	
		IX 2 – VIBRATION MONITORING RESULTS1	
A	PPEND	IX 3 – DUST MONITORING RESULTS1	8
Α	PPEND	IX 4 – SITE PHOTO OF MONITORING LOCATION1	9

1 INTRODUCTION

Acoustic Logic has been engaged to carry out noise, dust and vibration monitoring for the impacts associated with the earthworks, excavation, and construction components of the Tweed Valley Hospital Carpark.

- Vibration Monitoring: 1st of February to 28th of February 2022; and
- Noise Monitoring: 1st of February to 28th of February 2022; and
- Dust Monitoring: 1st of February to 28th of February 2022.


The location of the site is shown in Figure 2-1 below. The location of the on-site monitors relative to the site has also been shown in Figure 2-1.

The following Noise, Dust and Vibration Management levels have been derived from the Construction Noise, Dust and Vibration Management Plan, document reference 20211491.1/2911A/R2/OB.

2 SITE DESCRIPTION AND SENSITIVE RECEIVERS

The subject site is located on Cudgen Rd, Kingscliff as indicated in Figure 2-1. The land uses surrounding the proposed multi-storey carpark site are existing commercial, residential and educational receivers. The nearest potentially most affected receivers are:

- **Receiver 1:** Tweed Regional Aquatic Centre Kingscliff (east)
- Receiver 2: Residential dwellings located on 32-58 Cudgen Road (east)
- Receiver 3: Residential dwelling located at 792 Cudgen Road (south)
- **Receiver 4:** TAFE NSW Kingscliff (south)
- Receiver 5: Residential dwelling located at 764 Cudgen Road (south)
- Receiver 6: Residential receivers at 6-30 John Robb Way (west)



Industrial/Agricultural

Commercial Receiver

Figure 2-1 –Site and Sensitive Receiver Locations

Site

Residential Receiver

Educational/Tafe

★ Monitoring Location

3 VIBRATION CRITERIA

The following vibration monitoring criteria has been derived from the Construction Noise, Dust and Vibration Management Plan, document reference 20211491.1/2911A/R2/OB.

CONSTRUCTION VIBRATION CRITERIA

Vibration criteria for the nearest receivers will be based on the following documents:

- DIN 4150, 'Vibration in Buildings (2016-12)';
- EPA "Assessing Vibration: A technical guideline"; and
- ASHRAE Handbook 2007.

Summarised Recommended Vibration Limits

The summarised vibration criteria are presented in the table below.

Table 9 - Recommended Vibration Limit

Vibration Receiver	Recommended Vibration Limits PPV (mm/s)
Residential Buildings	5
Commercial/Other Buildings	20

4 VIBRATION MONITORING

4.1 MEASUREMENT EQUIPMENT

Vibration monitoring was conducted using one Texcel ETM vibration monitor with an external tri-axial geophone. The monitor is programmed to store statistical vibration data over every 5-minute period, along with any 'triggered' events that occur throughout the monitoring period. The following Section presents the results of vibration monitoring for the period between the 1st of February to the 28th of February 2022.

4.2 MEASURMENT RESULTS

Table 1 – Vibration Monitoring Results

Vibration Geophone Location	Date	Maximum Measured Vibration Level mm/s	Criteria Vibration Level	Complies
	1/02/2022	1.29		Yes
	2/02/2022	1.49		Yes
	3/02/2022	0.93		Yes
	4/02/2022	0.94		Yes
	5/02/2022	0.77		Yes
	6/02/2022	0.89		Yes
	7/02/2022	0.94		Yes
	8/02/2022	0.81		Yes
	9/02/2022	0.82		Yes
	10/02/2022	1.09		Yes
	11/02/2022	1.62		Yes
	12/02/2022	0.81		Yes
	13/02/2022	1.12		Yes
Monitoring	14/02/2022	4.77 ¹	5mm/s PPV	Yes
Location	15/02/2022	2.71		Yes
	16/02/2022	0.86		Yes
	17/02/2022	9.22 ²		No - Note 2
	18/02/2022	1.12		Yes
	19/02/2022	0.69		Yes
	20/02/2022	0.65		Yes
	21/02/2022	0.83		Yes
	22/02/2022	0.87		Yes
	23/02/2022	0.79		Yes
	24/02/2022	0.79		Yes
	25/02/2022	0.61		Yes
	26/02/2022	0.65		Yes
	27/02/2022	1.64		Yes
	28/02/2022	0.68		Yes

⁽¹⁾ Excavation works along bitumen road of site entry triggered warning vibration level of 4mm/s.

⁽²⁾ Changeover of battery by ADCO site representative triggered level (not ADCO construction works).

5 NOISE MONITORING

5.1 DEFINITION OF TERMS

Environmental noise is complex in nature. The noise level fluctuates from moment to moment and the noise characteristic can vary depending on the particular noise source in the vicinity (for example road, railway, and factory).

For this reason, various terms and descriptors have been developed to quantify the noise environment in a way that reflects human perception. The terms used in this noise assessment are described below:

dB(A)

Unit of loudness. The higher the number, the louder the noise. A change in noise level of up to 3 dB(A) is barely perceptible. A 5 dB(A) change is noticeable. A 10 dB(A) change is subjectively a doubling of noise.

Noise Descriptors

For time varying noise sources (such as traffic noise and general environmental noise) it is not possible to assess noise impacts based on a single instantaneous measurement. It is necessary to measure noise over a discrete period until a representative sample of noise has been obtained.

The descriptors used in this assessment are defined below.

L_1

The sound pressure level that is exceeded for 1 percent of the time for which the given sound is measured.

L₁₀

The sound pressure level that is exceeded for 10 percent of the time for which the given sound is measured.

L₉₀

The sound pressure level that is exceeded for 90 percent of the time for which the given sound is measured.

LAeq

Equivalent sound pressure level – steady sound level that, over a specified period, would produce the same energy equivalence as the fluctuating sound level actually occurring.

5.2 NOISE MANAGEMENT CRITERIA

NOISE MANAGEMENT LEVEL

Establishment of criteria for construction noise requirements will be in accordance with the following documents.

- NSW Environmental Protection Authority, 'Interim Construction Noise Guideline';
- Australian Standard AS2107:2016; and
- Australian Standards AS2436:2010 Guide to Noise Control on Construction, Maintenance and Demolition Sites.

Location	Management level, dB(A) L _{eq (15 min)}	
	Recommended Standard Hours	
Residential Receivers	"Noise Affected 'Level – 55	
	"Highly Noise Affected" Level - 75	
Commercial Receivers	70	
Educational Receivers	45 (lohomal)	
Office Areas	45 (Internal)	
X-Ray Areas	50(Internal)	

5.3 EQUIPMENT USED

Unattended noise monitoring was conducted using a *SiteHive Hexanode 134* noise and dust monitor. The monitor was programmed to store 15-minute statistical noise levels throughout the monitoring period. Measurements were taken on A-frequency weighting and fast time weighting.

5.4 MEASURED NOISE LEVELS

The available measured noise levels have been analysed by this office and the graphed noise data presented in Appendix 1.

Please note that the presented data represents the available monitoring data for the period described in Table 2. Summarised results are also in Table 2 below.

Table 2 – Noise Monitoring Results

Date	Measured typical worst noise level dB(A) L _{eq 15min}	Noise Management Level dB(A)L _{eq 15min} "Highly Affected Noise"	Exceedance	
1/02/2022	71			
2/02/2022	72			
3/02/2022	75			
4/02/2022	73			
5/02/2022	69			
6/02/2022	69			
7/02/2022	72			
8/02/2022	72			
9/02/2022	72			
10/02/2022	73			
11/02/2022	72			
12/02/2022	70			
13/02/2022	68			
14/02/2022	14/02/2022 74 15/02/2022 75	75	N	
15/02/2022		75	No	
16/02/2022	16/02/2022 73			
17/02/2022	72			
18/02/2022	71			
19/02/2022	68			
20/02/2022	67			
21/02/2022	72			
22/02/2022	72			
23/02/2022	75			
24/02/2022	73			
25/02/2022	71			
26/02/2022	70			
27/02/2022	70			
28/02/2022	73			

6 DUST

6.1 ASSESSMENT CRITERIA

Dust monitoring has been conducted to measure mechanically generated respirable $PM_{2.5}$ dust particles (< $2.5\mu m$) and PM_{10} dust particles (< $10\mu m$), which are generally understood to be the main health concern in airborne dust. The air quality limits are based on the standards outlined in Department of the Environment's *National Environment Protection (Ambient Air Quality) Measure* and NSW EPA's air quality categories.

It should be noted that the dust monitoring results can be influenced by events such as fires and dust storms, thus the PM₁₀ limit has an allowance of 5 days per year to account for the effects of such events.

The PM_{2.5} and PM₁₀ goals are summarised below.

Table 3 – PM_{2.5} and PM₁₀ Goals (24-Hour Average)

Pollutant	Averaging Time	Maximum Concentration
PM _{2.5}	24 hours	25 μg/m³
PM ₁₀	24 hours	50 μg/m³

The EPA has air quality categories based on particle concentration over a one hour average. As per the Construction Noise, Dust and Vibration management Plan, this project has targeted the 'Poor' category as a reference, **however**, the assessment level is the 24-hour average.

Table 4 – PM_{2.5} and PM₁₀ Goals (1-Hour Average)

Pollutant	Air Quality Category	Maximum Concentration
PM _{2.5}		62-97 μg/m³
PM ₁₀	Poor	80-120 μg/m³

6.2 MEASUREMENT DETAILS

6.2.1 Equipment

The dust monitoring was conducted using a SiteHive Hexanode 134 noise and dust monitor.

6.2.2 Period

Dust monitoring was conducted from 01/02/2022 to 28/02/2022.

6.3 MEASUREMENT RESULTS

The <u>daily average</u> $PM_{2.5}$ and PM_{10} concentration levels are presented below.

Table 5 – 24hr Average PM_{2.5} and PM₁₀ Concentration

	24hr Average PM _{2.5} and PM ₁₀ Concentration					
Date	PM _{2.5} Level (μg/m³)	PM _{2.5} Limit (μg/m³)	Complies	PM ₁₀ Level (μg/m³)	PM ₁₀ Limit (μg/m³)	Complies
1/02/2022	6		Yes	26		Yes
2/02/2022	8		Yes	32		Yes
3/02/2022	4		Yes	18		Yes
4/02/2022	10		Yes	23		Yes
5/02/2022	15		Yes	38		Yes
6/02/2022	14		Yes	35		Yes
7/02/2022	11		Yes	29		Yes
8/02/2022	12		Yes	36]	Yes
9/02/2022	8		Yes	28		Yes
10/02/2022	5		Yes	21		Yes
11/02/2022	7		Yes	25		Yes
12/02/2022	12		Yes	28		Yes
13/02/2022	12		Yes	32		Yes
14/02/2022	11		Yes	31		Yes
15/02/2022	18 Note 1	25	Yes	52 ^{Note 1}	50	No
16/02/2022	10		Yes	31		Yes
17/02/2022	8		Yes	28		Yes
18/02/2022	8		Yes	33]	Yes
19/02/2022	6		Yes	21		Yes
20/02/2022	9		Yes	28		Yes
21/02/2022	6		Yes	22		Yes
22/02/2022	9		Yes	28	1	Yes
23/02/2022	16			51		
24/02/2022	23			51		
25/02/2022	28		N O	66		N
26/02/2022	29		Note 2	74		Note 2
27/02/2022	24			67		
28/02/2022	11			34		

⁽¹⁾ Excavation work on farmland adjacent to monitoring location (Works not undertaken at ADCO Site)

⁽²⁾ Extreme rainfall event triggering Dust Exceedances (Not ADCO Construction works)

The <u>daily maximum 1hour</u> PM_{2.5} and PM₁₀ concentration levels are presented below.

Table 6 – 1Hr Maximum PM_{2.5} and PM₁₀ Concentration

	Maximum 1hr Average PM _{2.5} and PM ₁₀ Concentration					
Date	PM _{2.5} Level (μg/m³)	PM _{2.5} Limit (μg/m³)	Complies	PM ₁₀ Level (µg/m³)	PM ₁₀ Limit (μg/m³)	Complies
1/02/2022	14		Yes	44		Yes
2/02/2022	13		Yes	45		Yes
3/02/2022	11	1	Yes	58		Yes
4/02/2022	19		Yes	48		Yes
5/02/2022	23		Yes	55		Yes
6/02/2022	18		Yes	49		Yes
7/02/2022	15		Yes	39		Yes
8/02/2022	15		Yes	54		Yes
9/02/2022	11		Yes	40		Yes
10/02/2022	8		Yes	46		Yes
11/02/2022	11		Yes	49		Yes
12/02/2022	21		Yes	47		Yes
13/02/2022	16		Yes	39		Yes
14/02/2022	23	62-97	Yes	72	80-120	Yes
15/02/2022	21		Yes	68		Yes
16/02/2022	13		Yes	51		Yes
17/02/2022	11		Yes	42		Yes
18/02/2022	13		Yes	99		Yes
19/02/2022	21		Yes	62		Yes
20/02/2022	18		Yes	57		Yes
21/02/2022	9		Yes	53		Yes
22/02/2022	17			49		
23/02/2022	34			88		
24/02/2022	39		N	93		N
25/02/2022	34		Note 1	85		Note 1
26/02/2022	41			109		
27/02/2022	45			138		

⁽¹⁾ Extreme rainfall event triggering Dust Exceedances (Not ADCO Construction works)

7 CONCLUSION

Acoustic Logic Consultancy has carried out noise, dust and vibration monitoring for the month of February at the Tweed Valley Hospital Carpark. Earthworks and excavation are noted as the major activities undertaken during this monitoring period.

This monitoring report presents the noise and vibration monitoring for the periods as follows:

- Vibration Monitoring: 1st of February to 28th of February 2022; and
- Noise Monitoring: 1st of February to 28th of February 2022; and
- Dust Monitoring: 1st of February to 28th of February 2022.

We note:

- 1- Vibration exceedance of the criteria was due to battery changeover and **not construction related**, therefore the exceedance is acceptable.
- 2- Vibration trigger of 4mm/s occurred during extraction works on the road at site entry, however, measurement did not exceed the 5mm/s criteria value.
- 3- Extreme weather events are noted from 21st February 2022 to 28th February 2022. Due to the excessive rainfall, the Dust Monitoring results indicate water/rainfall triggers as the site was closed due to the rain event.

We trust this information is satisfactory. Please contact us should you have any further queries.


Yours faithfully,

Acoustic Logic Pty Ltd

APPENDIX 1 – NOISE MONITORING RESULTS



Noise Monitoring: 01/02/2022






Noise Monitoring: 02/02/2022






Noise Monitoring: 03/02/2022






Noise Monitoring: 04/02/2022

-Leq --Highly Noise Effected





Noise Monitoring: 05/02/2022





Noise Monitoring: 06/02/2022


-Leq -Highly Noise Effected








-Leq --Highly Noise Effected






Noise Monitoring: 08/02/2022

--- Leq ---- Highly Noise Effected






Noise Monitoring: 09/02/2022






Noise Monitoring: 10/02/2022





Noise Monitoring: 11/02/2022





Noise Monitoring: 12/02/2022





Noise Monitoring: 13/02/2022


-Leq -Highly Noise Effected






Noise Monitoring: 14/02/2022

--- Leq --- Highly Noise Effected






Noise Monitoring: 15/02/2022






Noise Monitoring: 16/02/2022






Noise Monitoring: 17/02/2022






Noise Monitoring: 18/02/2022





Noise Monitoring: 19/02/2022






Noise Monitoring: 20/02/2022





Noise Monitoring: 21/02/2022


-Leq -Highly Noise Effected






Noise Monitoring: 22/02/2022

-Leq --Highly Noise Effected






Noise Monitoring: 23/02/2022





Noise Monitoring: 24/02/2022






Noise Monitoring: 25/02/2022





Noise Monitoring: 26/02/2022

-Leq --Highly Noise Effected








-Leq --Highly Noise Effected






Noise Monitoring: 28/02/2022



APPENDIX 2 – VIBRATION MONITORING RESULTS











Vibration Monitoring: 02/02/2022






Vibration Monitoring: 03/02/2022






Vibration Monitoring: 04/02/2022








Vibration Monitoring: 05/02/2022






Vibration Monitoring: 06/02/2022






Vibration Monitoring: 07/02/2022














Vibration Monitoring: 08/02/2022






















Vibration Monitoring: 11/02/2022






Vibration Monitoring: 12/02/2022






Vibration Monitoring: 13/02/2022






Vibration Monitoring: 14/02/2022







Vibration Monitoring: 15/02/2022






Vibration Monitoring: 16/02/2022








Vibration Monitoring: 18/02/2022






Vibration Monitoring: 19/02/2022






Vibration Monitoring: 20/02/2022







Vibration Monitoring: 21/02/2022






Vibration Monitoring: 22/02/2022








Vibration Monitoring: 23/02/2022











Vibration Monitoring: 25/02/2022






Vibration Monitoring: 26/02/2022






Vibration Monitoring: 27/02/2022





Vibration Monitoring: 28/02/2022




APPENDIX 3 – DUST MONITORING RESULTS




Dust Monitoring: 01/02/2022

—Average of pm2.5 → Average of pm10






Dust Monitoring: 02/02/2022





Dust Monitoring 03/02/2022






Dust Monitoring: 04/02/2022



Dust Monitoring: 05/02/2022




¹²AM 1AM 2AM 3AM 4AM 5AM 6AM 7AM 8AM 9AM 10AM 11AM 12PM 1PM 2PM 3PM 4PM 5PM 6PM 7PM 8PM 9PM 10PM 11PM




Dust Monitoring: 06/02/2022

*Average of pm2_5mc -Average of pm10mc






Dust Monitoring: 07/02/2022






Dust Monitoring: 08/02/2022






Dust Monitoring: 09/02/2022








——Average of pm2_5mc → Average of pm10mc











Dust Monitoring: 12/02/2022






Dust Monitoring: 13/02/2022






Dust Monitoring: 14/02/2022












Dust Monitoring: 16/02/2022





Dust Monitoring: 17/05/2022

















Dust Monitoring: 19/02/2022








Dust Monitoring: 20/02/2022








Dust Monitoring: 20/02/2022








Dust Monitoring: 22/02/2022








Dust Monitoring: 23/02/2022








Dust Monitoring: 24/02/2022

















Dust Monitoring: 26/02/2022







Dust Monitoring: 27/02/2022








Dust Monitoring: 28/02/2022





APPENDIX 4 – SITE PHOTO OF MONITORING LOCATION





